

This document downloaded from
vulcanhammer.net vulcanhammer.info
Chet Aero Marine



Don't forget to visit our companion site
<http://www.vulcanhammer.org>

Use subject to the terms and conditions of the respective websites.



LHM

STATE OF NEW YORK
DEPARTMENT OF TRANSPORTATION

RAYMOND T. SCHULER, COMMISSIONER



SOIL MECHANICS
BUREAU



PILE LOAD TEST REPORT

INTERSTATE 88

PIN 9357.02 FISH 72-5

OCTOBER, 1973

MEMORANDUM
DEPARTMENT OF TRANSPORTATION

DATE October 30, 1973

SUBJECT PILE LOAD TEST
BRIDGE NO. 12
PIN 9357.02

FROM Robert C. Houghton, Senior Soils Engineer *RCH*

TO Bernard E. Butler, Associate Soils Engineer ✓

The attached Pile Load Test Report represents the summary of all activities which were initiated for the design, testing and installation of piles for this structure.

The pile load test was the second one which New York State has performed under Specification 88 PLT. The cost of the load test is \$15,000.

This report prepared by Robert McCarty and Robert Houghton represents the first attempt at a comprehensive review and analysis of the pile load test data. It is planned to prepare a similar report for all future pile load tests which are progressed.

RCH:MVM

NYSDOT
Library
50 Wolf Road, POD 34
Albany, New York 12232

TABLE OF CONTENTS

	<u>Page</u>
1. Introduction	1
2. Subsurface Conditions	2
3. Design	3
4. Results and Interpretation	4
5. Recommendations and Discussion	5
References	12
Appendix A File Load Test Report	
Appendix B Drawings 9SM 1749 A-R1 & 9 SM 1749 B-R1	

LIST OF FIGURES

FIG. 1 Load Deflection Curves	8
FIG. 2 VanWeele's Construction	9
FIG. 3 Load Deflection Curves	10
FIG. 4 Load Deflection Curves	11

INTRODUCTION

1. On July 16 through July 18 and July 23, 1973 a Pile Load Test, in accordance with Item 88 PLT as described in the proposal, was performed at the site of the West Abutment of the Eastbound Bridge of Bridge #12, Mainline over the Susquehanna River of I-88, Susquehanna Expressway (PIN 9357.02 311, FISH 72-5). The Pile Load Test was performed on an HP 12 x 53, 26 feet in length with approximately 25 feet in the ground. Two telltales were provided for the purpose of determining the amount of resistance carried by the tip and by the side of the pile. An H-pile is not usually used as a friction pile, but the soil type encountered at this site would not readily permit the driving of displacement type piles, which are commonly used as friction piles.

This load test consisted of a static load test and two constant rate of penetration (CRP) tests. The purpose of the second CRP is discussed in Appendix A of the report.

Those present during the field testing were as follows:

Ernest Mosley	-	Raamot Associates (Contractor's Engineering
Ronald Heller		Consultant for P.L.T.)
Mario Goldberg		

Philip Smith	-	Guild Moulton (Bridge Subcontractor)
Gary Beckley		
Kenneth Freebern		

Philip Pollard	-	NYS DOT E.I.C.
Brian Williams	-	NYS DOT Inspector
Ronald Sickles	-	" " "
John Cobb	-	" " "

Robert Houghton	-	NYS DOT Soil Mechanics Bur.
Robert McCarty	-	NYS DOT Soil Mechanics Bur.

Most of the details of the pile load test setup, pile, pile driver and associated equipment can be found in Pile Load Test Report (Appendix A) submitted by the Contractor which is attached to this report. Pictures of the test set-up are also included with the Test Report.

Basic Load Test Equipment Used

The pile load test was conducted by jacking against the dead weight of approximately 200 tons of H-piles. Timber cribbing was placed beneath the H-piles to provide sufficient working

room. A reference beam, located on the north side of the test pile running in an east-west direction was supported on two 6 inch diameter steel pipes driven into the subsoil a depth of ten feet. The west end of the reference beam was fixed to the steel pipe by weld while the east end of the beam was permitted to move. The reference beam projections completely surrounded the test pile, with 5 dial gages clamped to it. Two gages were for the telltale movement; the northerly one for the pile movement in the alluvial material, and the southerly one for the movement of the tip of the pile. The remaining three dial gages were placed on the outside of the flange, one on the west side of the pile and two on the east side. A back-up measuring system consisting of a wire and mirror was also used. A load cell containing approximately 30 SR-4 strain gages was used to determine the load on the pile. This system was used in conjunction with the pressure gage connected to the jack's fluid line.

2. Subsurface Conditions

The subsurface soils at the site consist of 2 to 3 feet of fill material over 13 feet of very loose brown silt with some sand and a trace of clay over 60 feet of medium compact to very compact brown gravel with some sand and silt and a trace of clay containing boulders, over bedrock. The very loose material is recent alluvium underlain by glacial outwash.

The subsurface exploration location plan and Generalized Subsurface Profiles may be found on Drawing No. 9SM 1749A and 9SM 1749B R-1 in Appendix B of this report.

3. Design Assumptions

Soil Parameters used in design are as follows.


Very loose brown silt with some sand
and a trace of clay

Scourable Material (ϕ & $C = 0$ assumed)

Medium compact to very compact brown gravel
with some sand and silt and a trace of clay,
containing boulders

$$\phi = 37.5 \quad C = 0$$

Ledge rock




The surface fill material and the alluvial material described as "very loose brown silt with some sand and a trace of clay" were considered to have a high scour potential for design purposes resulting in no contribution to skin friction. In design it was determined that the influence of the surface fill material and alluvial material combined resulted in only 3.5 tons of skin friction for the test pile.

Static Analysis

Depending upon the type of soil encountered the failure surface for the tip of an H pile may theoretically be;

- a) the actual cross-sectional area of steel,
- b) the end area bounded by the least perimeter of the pile tip and soil.

Through the use of telltales on the H-pile tested, the percentage of load carried by the sides of the pile and thence the failure criteria of the soil within the flanges of the pile was determined.



x-section of failure surface at pile tip when soil within flanges does not act as a unit with the H-pile.

End area = 15.58 square inches



x-section of failure surface at pile tip; H-pile and soil within flanges act as a unit during failure.

End area = 141.90 square inches

Static analysis of the two failure types on a 12 x 53 H-pile indicated an ultimate pile capacity of 46 tons for the case where the soil within the flanges did not act as a unit with the H-pile, and 280 tons for the case where the soil within the flanges did act as a unit with the pile. The great disparity in results may be attributed to the increase in end area of the H-piles from 15.58 square inches to 141.9 square inches for the pile and soil unit. Expressed as a percentage of the load carried in end bearing, 46 tons corresponds to 50% and 280 tons corresponds to 90%. The percentage of end bearing is probably the most critical input determination in the wave equation analysis.

Preliminary Wave Equation Analysis

Two wave equation analyses were performed during design with end bearing components of 50% and 90% of the supporting capacity of the pile. The reason for the large difference in percentage of end bearing is discussed in the "Static Analysis" above. The analyses indicated that driving resistances of 2.5 blows per inch for the 50% end bearing and 1.2 blows per inch for the 90% end bearing would be necessary to attain the required ultimate load of 94 tons per pile.

Selected Lengths

The static analysis for total mobilization of steel and soil at the end of the pile and between the flanges resulted in a design length of 17.5 feet. The static analysis for point resistance of only the steel area indicated that a pile length of 35 feet would be required to support an ultimate load of 94 tons. Since more than ten feet of scourable material is present a minimum penetration of 10 feet would be required into firm material. This fact, coupled with an average of the static analyses, resulted in a length of 25 ft. selected for the pile load test.

4. RESULTS AND INTERPRETATION

The pile failed at an ultimate load of approximately 194 tons (Fig. 1) resulting in a safety factor of 4.1. It was, therefore, important to determine the pile length required and driving criteria to be used to insure that the remaining piles were installed efficiently and economically.

Several methods are available for designing pile lengths for a particular structure. The one most frequently used by the Soil Mechanics Bureau is Nordlunds'¹ static analysis. This method is based on the assumed soil strength parameters and yields the ultimate pile capacity. From this method one can also obtain the percentage of pile tip resistance.

The prediction of driving resistance is best determined through use of the wave equation theory based on a pre-determined length of pile necessary to support the known design load. One of the most important elements of input for the wave equation program ²

is the percent tip resistance. If no pile load test data is available the percentage tip resistance would have to be estimated from the static analysis. Further refinement of input for the wave equation analysis is available through information derived from the pile load test, and even better information is obtained if the pile load test incorporates a telltale. In the absence of a telltale on the test pile VanWeele's method³ may provide an estimate of the percent tip resistance although it is empirical in nature. However, if the pile has a telltale an exact method for determining the percent tip resistance is available since we know the exact elastic shortening of the pile at any desired load. Chellis⁴ gives the following formula for calculating the load, R, which is left in the pile for any specific elastic shortening.

$$R = \frac{SAE}{L}$$

The initial static analysis (Nordlund's) for this pile load test indicated that 40% of the load would be supported at the tip. By using VanWeele's method after the test was completed the tip resistance was calculated at approximately 90 percent (Fig. 2). The Chellis method indicates that the percent tip resistance at 2 times the design load is about 70 percent. Plotting up the above percentages versus loads results in graphs as shown in Figure 3. Figure 4 shows the early loading portion of the same curves. It can be seen that the driving resistance increases substantially as the percent tip resistance decreases. Based on these wave equation analyses the blow count which we recommended to the Bridge Subdivision for each of the production piles was 20 blows per ft. (1.7 blows per inch) with a minimum length of 25 feet.

5. RECOMMENDATIONS AND DISCUSSION

Since this was one of the first pile load tests conducted under the new specification, several modifications may be in order. Below are listed some of the items that should be clarified or amended in the new specification.

- A. The detail for the telltale attachment was unclear even though it apparently conformed with AISC nomenclature. The telltale pipe became dislodged during the driving of the H-pile because the pipe was inadequately welded to the pile as a result of the misinterpretation. It is recommended that the drawing which shows the welded telltale pipe be modified to make the exact locations of the weld more clear.
- B. This specification was not clear as to the exact procedure for removing the loads during the rebound portion of the CRP test. This could be clarified in the new specification by adding the following:
- "After completion of the above procedure, the load shall be removed in increments of 25 percent of the final load achieved. The rebound loads shall be maintained for 1 minute and readings of all dial gages shall be taken and recorded immediately prior to removing the next load increment."
- C. As noted in Appendix A of the above report the first CRP test was rejected because of unexplained movement in the reference beam system. It is recommended that the importance of the reference beam installation be emphasized more in the specification so that in future pile load tests this situation will not occur.
- D. Based on the limited experience which we have had with pile load tests it appears that the static load portion of the test is not required in all instances. Most of the information desired from the load test is obtained from the CRP. In cases where it is important to know the settlement characteristics during the 24 hour hold portion it would be advisable to conduct the static portion of the test. However, we feel that whether the static test is included or not should be decided on an individual job basis by the Design Engineer.
- E. The loading rate for the pile was .01 inches per minute. Consideration based on more study should be given to whether this may be increased to .02 inches per minute, even for short piles.
- F. Richard Dudgeon Inc. (Brooklyn, NY) provided a load pacer for application of the load during the CRP. Participants in the load test were very impressed with this unit and it is suggested that it be given serious consideration for

future load tests. The load application through this unit was uniformly and easily applied and adjusted by the operator. It seems to have many advantages over the old system of applying the load manually with a jack.

- G. Also used on this test was a load cell device with SR4 strain gages which gave the exact load on the pile. By using the load cell it was easier to determine the load in the pile than by reading the more inaccurate pressure gage on the jack. While not all companies have load cells it is recommended that serious consideration be given for their use on future tests. Since we will be conducting more load tests in the future, it might be feasible for New York State to purchase a load cell of its own.






FIG. 1






VAN WEELE'S CONSTRUCTION FOR DETERMINING PERCENT TIP RESISTANCE



DRIVING CRITERIA
BASED ON WAVE
EQUATION ANALYSES



DRIVING CRITERIA
BASED ON WAVE
EQUATION ANALYSES

1. Nordlund, R.L. "Bearing Capacity of Piles in Cohesionless Soils", ASCE Journal of the SM&FE Division, May 1963.
2. Lowery, L.I., Hirsch, T.J., Edward, T.C., Coyle, H.M., and Samson, C.H.; "Pile Driving Analysis - State of the Art, Research Report 33-13" Texas Transportation Institute, January 1969.

Note: Input constants recommended in this report have been revised and the revised values were used for the pile load test analysis.

3. VanWeele, Ir. A.F., "A Method of Separating the Bearing Capacity of a Test Pile into Skin Friction and Point Resistance," Proceedings of the Fourth IC SM&FE, pp 76-80, London, 1957.
4. Chellis, Robert D., "Pile Foundations," 2nd edition, p. 464, McGraw Hill, 1961.

APPENDIX

APPENDIX A

PILE LOAD TEST REPORT BY
RAAMOT ASSOC.

APPENDIX B

DRAWINGS NUMBERED 9SM 1749A &
9SM 1749B

Raamot Associates, P. C.

CONSULTING ENGINEERS

Boston, Mass.
(617) 523-1100
Chicago, Illinois
(312) 398-1441
Mountainside, N. J.
(201) 273-2291
New York, New York
(212) 594-8140
Portland, Maine
(207) 774-0400

6875 EAST GENESEE STREET • FAYETTEVILLE, N. Y. 13066 • (315) 446-0766

REPORT

ON


PILE LOAD TEST

IN

BRIDGE 12, HARPURSVILLE-AFTON INT. RT. 508
NEAR HARPURSVILLE, NEW YORK

NYS CONTRACT NO. 9357.02, FISH 72-5

BY


Ernest T. Mosley, P.E.

Submitted to:

Guild-Moulton Construction Corp.
201 South Main Street
North Syracuse, N.Y. 13212

Date: July 26, 1973

Distribution: 5 copies - Guild-Moulton Construction Corp.

TABLE OF CONTENTS

	Page No.
Abstract	1
Introduction	2
Soil Conditions	3
Test Pile Installation	4
Load Test Set-Up	5
Load Testing	6

Appendix:

Fig. 1 Load & Settlement vs. Time for Static Load Test

Fig. 2 Load vs. Settlement for Static Load Test

Fig. 3 Load vs. Settlement for CRP Test of July 18, 1973

Fig. 4 Load vs. Settlement for CRP Test of July 23, 1973

Fig. 5 Jack Calibration Sheet

Jack Calibration

Field Data Sheets 1-10 for Static Load Test of July 16-18, 1973 and CRP Test of July 18, 1973

Surveyor's Level Data for Static Load Test of July 16-18, 1973 and CRP Test of July 18, 1973

Surveyor's Level Data for Static Load Test of July 20, 1973

Field Data Sheets 1-3 for CRP Test of July 23, 1973

Surveyor's Level Data Sheets 1-3 for CRP Test of July 23, 1973

Plot of Surveyor's Level Data showing apparent deviations in elevation of reference beam during CRP Test of July 23, 1973

TABLE OF CONTENTS (continued)

Driving Record for Load Test Pile - Pile No. 164

Soil Boring Log for Hole No. DH-39

Record of Susquehanna River level adjacent to
Test Pile site during testing period

Guild-Moulton Construction Corp. letter of
May 10, 1973 and five sheets describing the test
pile, method of installation and the load test
set-up.

ABSTRACT

The HP12x53 steel test pile, which had been driven vertically to a penetration of 25 feet below grade, was load-tested statically in axial compression to twice its design load of 47 tons which resulted in a gross settlement of 0.15 inches and a net settlement of 0.02 inches. It was subsequently load-tested by the constant rate of penetration method at a rate of 0.01 in/min. to 188 tons which caused progressive failure. Five days later it was again subjected to a similar CRP test to approximately 194 tons which caused progressive failure.

INTRODUCTION

This report presents the results of testing Pile No. 164 in axial compression. This pile is an HP12x53 steel beam, having a design load of 47 tons, which was driven vertically 25 feet below grade at Elevation 955.3 feet. It is located in the east-bound lane of the west abutment to a new bridge over the Susquehanna River near Harpursville, New York.

This pile was tested in accordance with the State of New York specification for this project. This required that the pile be subjected to a static load test in compression to twice its design load, and subsequently be subjected to a constant rate of penetration test to four times its design load, or failure if that occurred first.

In addition to test results, a brief description is given of the soil conditions, how the pile was driven and how it was tested.

SOIL CONDITIONS

The appendix to this report includes a copy of the log for Hole No. DH-39 which is understood to be the nearest soil boring to the test pile. It is understood that the test pile, Pile No. 164, is located at Station 786+00, offset 58.5 feet to the right, according to the base line used for the soil boring locations. Since Hole No. DH-39 is located at Station 785+50, offset 33 feet to the right, the distance from the test pile to the soil boring is approximately 56 feet.

The boring log shows the ground surface elevation to be 954.4 and the driving log for the test pile indicates grade was 955.3. The test pile area is understood to have about 2 feet of fill on the original ground surface which was probably stripped of topsoil before the fill was placed.

The boring log shows the pile penetrated 5 feet of non-plastic silt, 10 feet of very loose fine sand and 10 feet of medium to dense fine to coarse sand and gravel with some silt. The soil below the pile tip to a depth of 41.5 feet where the boring was terminated is shown to be generally coarse sand and gravel with some silt, of medium to dense consistency, increasing in density with depth.

TEST PILE INSTALLATION

The original pile designated for testing is 18.5 feet south of Pile No. 164 which was ultimately tested. The original pile was driven but one of the tell-tale boxes broke loose from the pile during driving so Pile No. 164 was driven after strengthening the connection of the tell-tale boxes to the pile.

The pile was driven with a Link Belt 520 diesel hammer operating at an energy of 22,000 ft-lbs per blow. It was stopped at a penetration of 25 feet below grade where it had a final resistance of 5 blows per inch.

The appendix shows details of the tell-tales and the boxes supporting and protecting them. The pile tip fastened to the HP12x53 beam is also shown. For Pile No. 164, one tell-tale rests 20 inches above the pile tip and the other rests 9 feet above the first one. The tell-tale resting 20 inches above the pile tip is a 1-inch diameter reinforcing bar, and the other is a 2-inch diameter pipe.

A 1-inch thick steel plate was welded to the pile head for supporting the test jack.

LOAD TEST SET-UP

The test load was applied to the pile by means of a hydraulic jack having a 250-ton capacity. For a reaction to the test load, HP12x53 beams having a total weight in excess of 200 tons were stacked over a test beam and supported by two timber cribs. In between the test jack and the test beam a load cell was placed to provide a check system for measuring the test load applied to the pile.

Settlement of the pile butt was measured by three extensometers fastened to a reference beam as shown in the sketches in the appendix. Tell-tale settlements were measured in a similar manner. A wire-mirror-scale system was used as a secondary method of measuring pile butt settlement. A surveyor's level was used to observe any movement the reference beam might experience during the testing. The reference beam was supported by steel pipes driven 10 feet below grade at a distance 10 feet from the test pile. The cribbing supporting the steel beams was more than 10 feet from the test pile. The benchmark used for the surveyor's level was a spike driven into a large tree approximately 75 feet from the test pile.

LOAD-TESTING

The static load test to twice the design load of 47 tons was applied in cycles. It was raised to 47 tons, then reduced to zero, then increased to 94 tons, then reduced to zero again, then increased to 94 tons again and held for 24 hours, then reduced to zero again. The field data sheets and Fig. 1, included in the appendix, show how the load and pile settlement varied with time. Fig. 2 shows a graph of load versus settlement for the static testing. The results were a gross settlement of 0.15 inches and a net settlement of 0.02 inches according to the extensometers.

The first CRP test which consisted of jacking the pile down at a rate of 0.01 inches per minute resulted in a maximum load of 188 tons which produced progressive settlement with no increase in load. The test load was applied by means of a Dudgeon variable speed power pump which facilitated making the pile penetrate at a constant rate.

During this testing it was found the surveyor's level indicated an apparent movement of the reference beam and cribs which varied up to 7/8 inches. A study of the data indicated the apparent movement was erratic and did not reflect cycling of the test load as it would logically do if it were moving. It therefore appeared this data was bad. A check on level readings was made July 20, 1973

using a second surveyor's level. Initial readings on the reference beam and cribbing were made before applying load to the pile, and then after adding increments of load up to 142 tons. Keeping the levels level when making readings was a problem, and required several readjustments per reading. However, after following this procedure, the resulting apparent movements of the cribs and reference beam were very small and followed a logical pattern with respect to the test loading.

It was decided another CRP test should be made using two surveyor's levels with frequent readings. This was done July 23, 1973 with reasonable results. A plot of the apparent vertical movement at each end of the reference beam for each level is shown in the appendix. The calculated apparent movement of the midpoint of the reference beam is within the limits stated in the specifications. Limits in accuracy of the surveyor's level system is believed to account for most of the apparent movement of the reference beam.


During the second CRP test, approximately 194 tons were required to cause the pile to penetrate at a rate of 0.01 inches per minute with no increase in load.

During the static load test there was apparently a problem with the wire-mirror-scale system. On sheet 6 of the field data it can be seen that, between the readings

at 0704 and 1304 July 17th, the scale reading changed $3/64$ " (0.047") while the three extensometers on the pile butt showed virtually no movement. After this the mirror was reset, but the system continued to show changing readings of $4/64$ " (0.063") from 1304 to 2304 July 17th while the three extensometers changed only 0.003 inches. This relative movement accounts for the difference in final readings between the two systems after all the load was removed. Although the reason for the problem with the wire-mirror-scale system is not clearly understood, it is recommended that for future tests the wire be suspended over a pulley at one end with a weight on it to maintain a constant tension in the wire.

River level readings during testing varied less than one foot. Since the test pile is located near the river bank and the soil is granular, it is reasonable to conclude the ground water at the test pile would lie close to the level of the river. River level readings are recorded in the appendix.

APPENDIX



LOAD-SETTLEMENT vs. TIME
CURVE

BRIDGE 12, FISH 72-5, FARC 72-151

NEAR HARPURSVILLE, N.Y.

PILE NO. 164 PILE TYPE 12BP 53

DESIGN LOAD 47 T LENGTH 25' BEL CR.

DRIVEN 7/9/73 TESTED 7/16-18/73

RAAMOT ASSOCIATES FAYETTEVILLE, N.Y.

FIG. 1




FIG.2




FIG. 3




FIG. 4




FIG.5

PILE LOAD TEST DATA SHEET

STATIC LOAD TEST

Raamot Associates

Project BRIDGE 12, FISH 72-5, FARC 72-151 Date Pile Driven JUL 9, 1973 Date Pile Concreted —
 Location NEAR HACHERSVILLE N.Y.
 Engineer NYS DEPT. OF TRANSPORTATION Contractor GROUP MOTION CONSTRUCTION CORP.
 Pile Type 12BP53 Design Load 47 TONS
 Pile No. 164 Pile Length 25 FT. BELOW GRADE, PILE TIP EL. = 930.13
PILE BUTT EL. = 957.20, PILE LENGTH = 26.87 FT.

Date	Time of Day	Elaps- ed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW TELL- TALE IN.	5 NE TELL- TALE IN.	6 WIRE- SCALE 64'S-IN.	AVG. DIALS	WIRE- SCALE	
7/9/73	1050	0	0	0	30115	0	0.096	0.321	1.601	0.040	0.112	4 58/164	0.000	0	72°
	1052	2	708	23.5	30305	24.2	0.113	0.350	1.569	0.049	0.121	4 58/164	0.026	2 1/64	LONG CELL'S"
	1054	4					0.115	0.351	1.572	0.050	0.122	4 58/164	0.026	3/64	FACTOR = 7.84
	1058	8					0.115	0.352	1.572	0.050	0.122	4 58/164	0.026	3/64	4 SW TELL-TALE
	1105	15					0.115	0.352	1.572	0.050	0.123	4 58/164	0.026	3/64	1" Ø REINFORCING
	1120	30					0.115	0.352	1.572	0.051	0.123	4 58/164	0.026	3/64	BAR, BOTTOM IS
	1130	30 Sec	1275	47.0	30476	46.0	0.145	0.382	1.536	0.058	0.137	4 58/164	0.058	4 1/64	20" ABOVE PILE
	1131	1 MIN					0.144	0.382	1.536	0.058	0.137	4 58/164	0.058	4 1/64	TIP.
	1132	2					0.146	0.384	1.534	0.059	0.137	4 58/164	0.060	4 1/64	4.5 NE TELL-TALE
	1134	4					0.146	0.384	1.534	0.059	0.138	4 58/164	0.060	4 1/64	2" Ø PIPE, BOT.
	1138	8					0.146	0.384	1.534	0.059	0.138	4 58/164	0.060	4 1/64	15' 9" ABOVE GRADE
	1145	15					0.146	0.384	1.534	0.059	0.139	4 58/164	0.060	4 1/64	TELL-TALE TIP.
	1204	34					0.147	0.384	1.534	0.059	0.139	4 58/164	0.060	4 1/64	
	1206	0	708	23.5	30322	26.4	-	-	-	-	-	-	0.042	4 1/64	
		30 Sec					0.129	0.366	1.554	0.053	0.131	4 58/164	0.042	4 1/64	
		1 MIN					0.129	0.366	1.553	0.053	0.131	4 58/164	0.042	4 1/64	
		2					0.129	0.366	1.553	0.053	0.131	4 58/164	0.042	4 1/64	
		4					0.129	0.366	1.554	0.053	0.131	4 58/164	0.042	4 1/64	
		8					0.129	0.365	1.554	0.053	0.131	4 58/164	0.041	4 1/64	
		15					0.129	0.365	1.554	0.053	0.131	4 58/164	0.041	4 1/64	
		30					0.129	0.365	1.554	0.053	0.131	4 58/164	0.041	4 1/64	
	12:35	0	0	0	30115	0	-	-	-	-	-	-	0.005	4 1/64	
		30 Sec					0.102	0.327	1.597	0.042	0.116	4 58/164	0.005	4 1/64	

Inspector R. HEUER + E. MOSEY

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST PIAL IN.	2 SE DEAL IN.	3 NE DEAL IN.	4 SW TELL- TALE IN.	5 N.E. TELL- TALE IN.	6 WERS SCALE 643 IN.	AVG. DEALS IN.	WIRE SCALE IN.	
1973	12:36	1 MIN	0	0		0	0.102	0.327	1.598	0.041	0.115	4 57/64	0.025	2/64	
		2					0.101	0.327	1.598	0.041	0.115	4 57/64	0.025	2/64	
		4					0.101	0.327	1.599	0.041	0.115	4 57/64	0.024	1/64	
		8					0.101	0.327	1.599	0.041	0.115	4 57/64	0.024	1/64	
		15					0.101	0.327	1.599	0.041	0.115	4 57/64	0.024	1/64	
		30					0.100	0.326	1.599	0.041	0.115	4 57/64	0.024	1/64	75°
													0.024		AT 13:30 DIAID
	1345	-	0	0	0	0	0.100	0.326	0.116	1.746	0.115	4 57/64	0.024	1/4	3 & 4 WERE
	1350 1/2	30 sec	708	23.5	30310	24.8	0.125	0.361	0.136	1.738	0.126	4 57/64	0.030	3/64	SWITCHED TO
	1351	1 MIN					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	5/64	MAKE SETT. OF PILE
	1352	2					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	BUTT EASIER TO
	1354	4					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	CALCULATE IN TO
	1358	8					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	FIELD - UNDER 2
	1405	15					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	LOAD CONDITIONS
	1420	30					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	
	1435	45					0.126	0.361	0.136	1.738	0.127	4 57/64	0.031	3/64	
	1445	0	1275	47.0	30490	46.5	-	-	-	-	-	-	-	-	
	1445 1/2	30 sec					0.154	0.391	0.164	1.729	0.140	4 57/64	0.059	5/64	
	1446	1 MIN					0.155	0.391	0.164	1.728	0.140	4 57/64	0.060	5/64	
	1447	2					0.155	0.391	0.164	1.728	0.140	4 57/64	0.060	5/64	
	1449	4					0.155	0.391	0.165	1.728	0.141	4 57/64	0.060	5/64	
	1453	8					0.154	0.392	0.165	1.727	0.141	4 57/64	0.060	5/64	
	1500	15					0.155	0.392	0.165	1.727	0.141	4 57/64	0.060	5/64	
	1515	30					0.155	0.392	0.165	1.727	0.141	4 57/64	0.060	5/64	
	1518	0	1570	58.8	30578	59.0	-	-	-	-	-	-	-	-	
	1518 1/2	30 sec					0.172	0.409	0.182	1.722	0.151	4 57/64	0.077	6/64	
	1519	1 MIN					0.172	0.409	0.182	1.722	0.151	4 57/64	0.077	6/64	
	1520	2					0.173	0.409	0.183	1.721	0.150	4 57/64	0.078	6/64	
	1522	4					0.173	0.409	0.183	1.721	0.150	4 57/64	0.078	6/64	
	1526	8					0.173	0.410	0.183	1.720	0.151	4 57/64	0.078	6/64	

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW DIAL IN.	5 NE TILE- FACE IN.	6 SW TILE- FACE IN.	APG. IN.	WIDE SETTLE IN.	
1973															
1533	1533	15	1570	58.8	30578	59.0	0.174	0.410	0.183	1.720	0.151	4 5 1/4	0.79	6 1/4	
1548	1548	30					0.174	0.410	0.183	1.720	0.151	4 5 1/4	0.79	6 1/4	
1551	1551	0	1865	70.6	30669	70.6	0.189	0.426	0.200	1.716	0.158	4 5 1/4	0.95	7 1/4	
1557 1/2	1557 1/2	30 sec					0.191	0.427	0.202	1.714	0.159	4 5 1/4	0.96	7 1/4	
1552	1552	1 min					0.191	0.427	0.202	1.714	0.159	4 5 1/4	0.96	7 1/4	
1553	1553	2					0.192	0.429	0.202	1.714	0.160	4 5 1/4	0.97	7 1/4	
1555	1555	4					0.192	0.429	0.203	1.713	0.161	4 5 1/4	0.97	7 1/4	
1559	1559	8					0.193	0.429	0.203	1.713	0.161	4 5 1/4	0.98	7 1/4	
1606	1606	15					0.193	0.429	0.203	1.713	0.161	4 5 1/4	0.98	7 1/4	
1621	1621	30					0.193	0.429	0.203	1.713	0.162	4 5 1/4	0.98	7 1/4	
1625	1625	0	2160	82.3	30763	82.7	0.208	0.446	0.221	1.708	0.169	4 5 1/4	1.15	9 1/4	
1625 1/2	1625 1/2	30 sec					0.210	0.448	0.222	1.706	0.171	4 5 1/4	1.16	9 1/4	
1626	1626	1 min					0.211	0.448	0.223	1.705	0.172	4 5 1/4	1.17	9 1/4	
1627	1627	2					0.212	0.449	0.223	1.705	0.172	4 5 1/4	1.18	9 1/4	
1629	1629	4					0.213	0.450	0.224	1.704	0.173	4 5 1/4	1.19	9 1/4	
1633	1633	8					0.214	0.451	0.225	1.704	0.173	4 5 1/4	1.20	9 1/4	
1640	1640	15					0.214	0.451	0.225	1.704	0.174	4 5 1/4	1.20	9 1/4	
1655	1655	30					0.231	0.470	0.243	1.698	0.182	4 4 7/8	1.38	9 1/4	73°
1700	1700	0	2467	94.0	30856	94.5	0.234	0.471	0.245	1.696	0.184		1.40		
1700 1/2	1700 1/2	30 sec					0.234	0.471	0.246	1.695	0.185		1.40		
1701	1701	1 min					0.235	0.472	0.247	1.695	0.186		1.41		
1702	1702	2					0.235	0.472	0.247	1.695	0.186		1.41		
1704	1704	4					0.235	0.472	0.247	1.695	0.186		1.41		
1708	1708	8					0.236	0.472	0.248	1.694	0.186		1.41		
1715	1715	15					0.236	0.473	0.248	1.694	0.187		1.42	10 1/4	
1730	1730	30					0.237	0.474	0.249	1.693	0.189		1.43		
1745	1745	45					0.238	0.474	0.249	1.693	0.189		1.43		
1745	1745	0	1865	70.6	30760		0.220	0.456	0.230	1.699	0.182		1.25		
1745 1/2	1745 1/2	30 sec					0.219	0.455	0.230	1.700	0.182		1.24		
1749	1749	1 min					0.219	0.455	0.229	1.700	0.182	4 4 7/8	1.24	9 1/4	

PILE LOAD TEST DATA SHEET

FISH 72

STATIC LOAD TEST

Raamot Associates

Date	Time of Day	Elaps- ed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks	
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW TAIL- TALE IN.	5 NE TAIL- TALE IN.	6 WIRE SCAVE 64'S IN.	AVG PIALS IN.	WIRE SCAVE IN.		
1973																
0116	1750	2 MIN					0.219	0.455	0.230	1.700	0.182			.124		
		4					0.218	0.454	0.229	1.700	0.182			.123		
		8					0.218	0.454	0.229	1.700	0.182			.123		
		15					0.218	0.454	0.229	1.700	0.182	4 49/64		.123	9/64	
		30					0.218	0.454	0.229	1.700	0.182			.123		
1824		0	1275	47.0	30518		0.191	0.426	0.201	1.707	0.170			.096		
		30 sec					0.191	0.426	0.201	1.707	0.170			.096		
		1 MIN					0.191	0.426	0.201	1.707	0.170			.096		
		2					0.191	0.426	0.201	1.707	0.170			.096		
		4					0.191	0.426	0.201	1.707	0.170			.096		
		8					0.190	0.426	0.200	1.708	0.170	4 50/64		.095	8/64	
		15					0.190	0.426	0.200	1.708	0.170			.095		
		30					0.190	0.426	0.200	1.708	0.170			.095		
1858		0	710	23.5	30343		0.160	0.392	0.162	1.716	0.155			.064		
1858 1/2		30 sec					0.158	0.393	0.162	1.718	0.155			.063		
1859		1 MIN					0.158	0.392	0.162	1.718	0.155			.063		
1900		2					0.158	0.392	0.167	1.718	0.154			.062		
1902		4					0.158	0.392	0.167	1.719	0.154			.062		
1906		8					0.158	0.392	0.167	1.719	0.154			.062		
1913		15					0.157	0.392	0.167	1.719	0.154			.062		
1928		30					0.160	0.395	0.170	1.715	0.156	4 52/64		.065	6/64	Pressure Slightly H- THER 710
1930		0	0	0	30129	0	0.121	0.348	0.132	1.731	0.135			.023		
1930 1/2		30 sec					0.120	0.347	0.131	1.733	0.134			.022		
1931		1 MIN					0.120	0.347	0.130	1.733	0.134			.022		
1932		2					0.119	0.346	0.130	1.733	0.134			.021	4/64	
1934		4					0.119	0.346	0.130	1.733	0.134	4 54/64		.021		
1938		8					0.119	0.346	0.130	1.733	0.134			.021		
1945		15					0.118	0.345	0.129	1.734	0.133			.020		
2000		30					0.117	0.344	0.128	1.735	0.131			.019		710
2015		45					0.116	0.342	0.127	1.736	0.131			.018		720

Inspector R. HENNER + E. MOSLEY



PILL LOAD TEST DATA SHEET

FISH 76-5

STATIC LOAD TEST

Ramot Associates

Date	Time of Day	Elaps- ed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings					Settlement		Remarks
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW DIAL IN.	5 NW DIAL IN.	6 W DIAL IN.	7 DIAL IN.	
1/7/73														
20:15	20:30	1 HR	0	0	30129	0	0.115	0.341	0.126	1.727	0.131			
	20:45	1 1/4 HR					0.113	0.339	0.124	1.739	0.128		464	775
	21:00	1 1/2 HR					0.112	0.339	0.124	1.740	0.127			
	21:02	0	710.0	23.5	30129		0.137	0.372	0.144	1.729	0.139	4 52/100	464	
	21:02 1/2	30 Sec					0.137	0.372	0.144	1.729	0.139			770
	21:03	1 min.					0.137	0.373	0.145	1.726	0.139			
	21:05	2					0.138	0.373	0.145	1.728	0.139		464	Note: #4 Rags.
	21:06	4					0.138	0.374	0.145	1.727	0.139			2134 THROUGH 2
	21:10	8					0.138	0.374	0.145	1.727	0.139			APPROX 20 EE
	21:17	15					0.139	0.374	0.145	1.728	0.140			INCORRECT
	21:32	30					0.165	0.403	0.172	1.712	0.152			
	21:34	0	1275	47	30484		0.167	0.403	0.173	1.712	0.153			
	21:34 1/2	30 Sec					0.167	0.404	0.174	1.713	0.154	4 52/100	464	
	21:35	1 min.					0.167	0.405	0.174	1.713	0.154			
	21:36	2					0.167	0.405	0.174	1.714	0.154			
	21:38	4					0.167	0.405	0.174	1.714	0.154			
	21:42	8					0.167	0.405	0.174	1.716	0.154			
	21:49	15					0.167	0.405	0.174	1.716	0.154	4 52/100	664	770
	22:04	30					0.167	0.405	0.174	1.716	0.154			
	22:15	0	1865	70.5	30664		0.200	0.437	0.207	1.705	0.169			
	22:15 1/2	30 Sec					0.201	0.439	0.208	1.704	0.169			
	22:16	1 min.					0.201	0.439	0.208	1.704	0.169			
	22:17	2			30664		0.201	0.439	0.208	1.704	0.169	4 49/100	464	
	22:19	4					0.201	0.439	0.208	1.704	0.169			
	22:23	8					0.202	0.439	0.208	1.704	0.169			
	22:30	15					0.202	0.439	0.208	1.704	0.169			690
	23:00	30					0.202	0.439	0.208	1.704	0.169			
	23:04	0	2470	94	30847		0.236	0.472	0.244	1.692	0.187	4 48/100	1064	
	23:04 1/2	30 Sec					0.236	0.474	0.244	1.692	0.187			
	23:05	1					0.237	0.474	0.244	1.692	0.187			640

Inspector M. Goldberg

Sheet of 10

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL IN	2 SE DIAL IN	3 NE DIAL IN	4 SW TAIL IN	5 NE TAIL IN	6 WIRE SCALE 64'S IN.	AVG DIALS IN	WIRE SCALE IN	
7/3	23:06	2	24675	94	30845		0.237	0.475	0.244	1.692	0.188		0.142		
	23:08	4					0.237	0.475	0.244	1.692	0.188		0.142		
	23:12	8					0.239	0.476	0.245	1.691	0.189		0.143		
	23:19	15					0.239	0.476	0.245	1.690	0.189	4 47/64	0.143	11 1/2	69°
	23:34	30					0.239	0.476	0.246	1.689	0.189		0.143		
	23:49	45					0.240	0.476	0.246	1.688	0.189		0.144		
	24:04	60					0.240	0.477	0.247	1.689	0.190		0.144		64°
7/17	24:19	75					0.240	0.477	0.247	1.689	0.190		0.144		
	24:34	90					0.240	0.477	0.247	1.689	0.190		0.144		
	24:49	105		"			0.240	0.477	0.247	1.689	0.190	4 47/64	0.144	11 1/2	63°
	01:04	2 HR.		"			0.240	0.477	0.247	1.689	0.190		0.144		60°
	04:04	5 HR.		"	30840		0.240	0.478	0.247	1.689	0.190	4 47/64	0.145	11 1/2	58°
	07:04	8 HR.					0.240	0.476	0.246	1.690	0.190	4 45/64	0.143	12 1/2	63°
	10:04	11 HR.					0.240	0.477	0.246	1.690	0.190	4 44/64	0.144	10 1/2	72°
	13:04	14 HR.					0.241	0.478	0.247	1.689	0.191	3 59/64	0.145	14 1/2	71° MIRROR RESE
	16:04	17 HR.					0.245	0.483	0.251	1.690	0.195	3 55/64	0.149	16 1/2	32° SUN DIREC
	19:04	20 HR.			30843		0.245	0.481	0.249	1.691	0.192	3 54/64	0.147	19 1/2	ON JACK 17:50
	22:04	23 HR.			30832		0.242	0.480	0.249	1.692	0.192	3 54/64	0.147	18 1/2	ON JACK 20:00
	23:04	24 HR.					0.225	0.462	0.232	1.696	0.186		0.130		ON JACK 23:00
	23:10	0	1865	70.5			0.226	0.462	0.232	1.697	0.185		0.130		
	23:30 1/2	30 sec.					0.226	0.462	0.232	1.697	0.185		0.130		
	23:31	1 min.					0.226	0.462	0.232	1.697	0.185	3 59/64	0.130	13 1/2	64°
	23:32	2			30688		0.226	0.462	0.232	1.696	0.185		0.130		
	23:34	4					0.225	0.462	0.232	1.696	0.185		0.129		
	23:38	8					0.225	0.462	0.232	1.697	0.185		0.129		
	23:45	15					0.225	0.462	0.232	1.697	0.185		0.129		
	23:50	30					0.225	0.462	0.232	1.697	0.185		0.129		
	23:45	0	1275	47			0.197	0.433	0.203	1.704	0.175	3 54/64	0.101	17 1/2	61°
	23:50	30 sec.					0.197	0.433	0.203	1.704	0.175		0.101		
	23:46	1 min.					0.196	0.433	0.203	1.704	0.174		0.100		

[illegible]

Date	Time of Day	Elaps- ed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW TERR- TABLE IN.	5 NE TERR- TABLE IN.	6 WIRE SCALE 645 IN.	ADJ. DIALS (IN.)	WIRE SCALE (IN.)	
9/13	09:17	0	0	0	30104	0	0.112	0.337	0.123	1.761	0.125	4 1/4	0	0	WIRE SCALE
9/19	09:42	1	256	80	30137	106	0.119	0.348	0.129	1.759	0.128	4 1/4	0.008	0	WIRE SCALE
	09:49	2	720	240	30200	250	0.135	0.367	0.144	1.753	0.136	4 9/16	0.025	164	WIRE SCALE
	09:50	3	975	347	30377	348	0.149	0.383	0.152	1.748	0.143	5 63/64	0.039	264	WIRE SCALE
	09:51	4	1220	448	30449	434	0.162	0.396	0.170	1.743	0.149	3 63/64	0.052	364	WIRE SCALE
	09:52	5	1460	525	30497	501	0.171	0.405	0.180	1.743	0.154	3 63/64	0.061	364	WIRE SCALE
	09:53	6	1550	551	30547	525	0.181	0.415	0.189	1.736	0.158	3 63/64	0.071	464	WIRE SCALE
	09:54	7	1725	650	30597	629	0.190	0.424	0.199	1.733	0.163	3 63/64	0.080	564	WIRE SCALE
	09:55	8	1910	724	30652	699	0.200	0.435	0.203	1.729	0.168	3 63/64	0.091	564	WIRE SCALE
	09:56	9	2100	800	30707	769	0.210	0.445	0.220	1.726	0.173	3 59/64	0.101	664	WIRE SCALE
	09:57	10	2250	857	30756	831	0.220	0.455	0.230	1.722	0.178	3 59/64	0.111	664	WIRE SCALE
	09:58	11	2415	920	30810	901	0.230	0.464	0.239	1.719	0.183	3 59/64	0.120	664	WIRE SCALE
	09:59	12	2575	981	30856	959	0.240	0.474	0.249	1.715	0.188	3 59/64	0.130	764	WIRE SCALE
	10:00	13	2750	1048	30909	1027	0.250	0.485	0.260	1.711	0.194	3 59/64	0.141	964	WIRE SCALE
	10:01	14	2895	1102	30956	1087	0.261	0.494	0.271	1.703	0.200	3 59/64	0.151	1064	WIRE SCALE
	10:02	15	3015	1149	30990	1130	0.269	0.505	0.280	1.702	0.205	3 59/64	0.161	1064	WIRE SCALE
	10:03	16	3155	1201	31035	1188	0.280	0.517	0.291	1.696	0.212	3 59/64	0.172	1164	WIRE SCALE
	10:04	17	3250	1240	31065	1226	0.279	0.526	0.300	1.693	0.218	3 59/64	0.181	1164	WIRE SCALE
	10:05	18	3390	1296	31107	1279	0.300	0.538	0.312	1.686	0.226	3 59/64	0.193	1164	WIRE SCALE
	10:06	19	3400	1326	31140	1321	0.311	0.548	0.323	1.679	0.233	3 59/64	0.203	1364	WIRE SCALE
	10:07	20	3600	1380	31171	1341	0.320	0.558	0.332	1.674	0.241	3 59/64	0.213	1264	WIRE SCALE
	10:08	21	3690	1416	31203	1401	0.331	0.568	0.343	1.666	0.249	3 59/64	0.224	1464	WIRE SCALE
	10:09	22	3750	1440	31216	1418	0.339	0.577	0.353	1.661	0.255	3 59/64	0.232	1464	WIRE SCALE
	10:10	23	3850	1480	31255	1468	0.351	0.589	0.370	1.654	0.262	3 59/64	0.244	1564	WIRE SCALE
	10:11	24	3900	1500	31266	1482	0.360	0.598	0.378	1.647	0.271	3 59/64	0.253	1564	WIRE SCALE
	10:12	25	4000	1540	31294	1518	0.371	0.610	0.390	1.640	0.279	3 59/64	0.264	1764	WIRE SCALE
	10:13	26	4000	1500	31295	1519	0.370	0.616	0.389	1.634	0.278	3 59/64	0.270	1764	WIRE SCALE
	10:14	27	4100	1580	31327	1560	0.371	0.650	0.390	1.628	0.294	3 59/64	0.284	1864	WIRE SCALE
	09:15	28	4000	1590	31339	1574	0.370	0.630	0.389	1.618	0.304	3 59/64	0.293	1864	WIRE SCALE
	10:16	29	4150	1600	31340	1577	0.370	0.648	0.389	1.613	0.313	3 59/64	0.302	1964	WIRE SCALE

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 West Dial	2 SE Dial	3 PG Dial	4 SW Tell Tale	5 Tie Tell Tale	6 Wire Scale	ANCA Dial (100)	Wire Scale (100)	
10/17	10:17	30	4200	112.0	31315	160.2	0.421	2.559	0.822	1.661	2.551	3.425	212	1964	
10/18	10:18	31	4250	164.0	31315	162.1	0.431	2.669	0.843	1.593	2.531	3.450	220	2014	
10/19	10:19	32	4250	164.0	31315	162.1	0.439	2.677	0.850	1.597	2.533	3.450	221	2014	
10/20	10:20	33	4250	164.2	31315	164.4	0.440	2.687	0.861	1.596	2.533	3.450	221	2014	
10/21	10:21	34	4250	164.5	31315	165.8	0.441	2.690	0.863	1.567	2.533	3.450	221	2014	
10/22	10:22	35	4250	164.7	31315	166.3	0.446	2.699	0.863	1.559	2.533	3.450	222	2014	
10/23	10:23	36	4250	164.8	31315	166.8	0.450	2.705	0.867	1.551	2.533	3.450	223	2014	
10/24	10:24	37	4250	170.4	31315	168.1	0.490	2.723	0.861	1.542	2.533	3.450	223	2014	
10/25	10:25	38	4250	172.0	31315	169.8	0.501	2.734	0.863	1.532	2.533	3.450	224	2014	
10/26	10:26	39	4250	172.2	31315	170.0	0.510	2.738	0.863	1.532	2.533	3.450	224	2014	
10/27	10:27	40	4250	173.0	31315	170.0	0.519	2.738	0.863	1.532	2.533	3.450	224	2014	
10/28	10:28	41	4250	175.0	31315	172.2	0.532	2.771	0.864	1.515	2.533	3.450	225	2014	
10/29	10:29	42	4250	174.2	31315	171.7	0.539	2.778	0.863	1.477	2.533	3.450	225	2014	
10/30	10:30	43	4250	174.2	31315	173.6	0.551	2.781	0.863	1.476	2.533	3.450	225	2014	
10/31	10:31	44	4250	176.2	31315	173.6	0.560	2.799	0.862	1.458	2.533	3.450	225	2014	
10/32	10:32	45	4250	176.6	31315	173.6	0.569	2.799	0.862	1.449	2.533	3.450	225	2014	
10/33	10:33	46	4250	177.6	31315	175.0	0.577	2.819	0.862	1.446	2.533	3.450	225	2014	
10/34	10:34	47	4250	178.2	31315	175.5	0.586	2.829	0.862	1.450	2.533	3.450	225	2014	
10/35	10:35	48	4250	178.2	31315	175.4	0.599	2.839	0.862	1.441	2.533	3.450	225	2014	
10/36	10:36	49	4250	179.0	31315	176.7	0.610	2.850	0.862	1.431	2.533	3.450	225	2014	
10/37	10:37	50	4250	180.0	31315	177.2	0.620	2.861	0.862	1.422	2.533	3.450	225	2014	
10/38	10:38	51	4250	179.6	31315	178.1	0.637	2.871	0.863	1.412	2.533	3.450	225	2014	
10/39	10:39	52	4250	182.6	31315	177.6	0.645	2.878	0.863	1.405	2.533	3.450	225	2014	
10/40	10:40	53	4250	186.0	31315	182.2	0.665	2.895	0.863	1.372	2.533	3.450	225	2014	
10/41	10:41	54	4250	185.6	31315	186.1	0.715	2.920	0.863	1.350	2.533	3.450	225	2014	
10/42	10:42	55	4250	185.8	31315	187.1	0.755	2.986	0.863	1.298	2.533	3.450	225	2014	
10/43	10:43	56	4250	183.0	31315	185.5	0.775	2.995	0.863	1.277	2.533	3.450	225	2014	
10/44	10:44	57	4250	189.6	31315	187.0	0.775	2.995	0.863	1.277	2.533	3.450	225	2014	
10/45	10:45	58	4250	189.0	31315	187.2	0.775	2.995	0.863	1.277	2.533	3.450	225	2014	
10/46	10:46	59	4250	190.0	31315	187.6	0.775	2.995	0.863	1.277	2.533	3.450	225	2014	

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL IN.	2 SE DIAL IN.	3 NE DIAL IN.	4 SW TELL- TAGE IN.	5 NE TELL- TAGE IN.	6 WIDE- SCALE 645 IN.	ADJ. DIAL (IN.)	WIDE SCALE (IN.)	
1047	1047	55	4815	189.0	31575	187.6	0.850	1.091	0.878	1.192	0.743	3 16/14	.744	471.4	
1048	1048	61	4915	190.6		4	0.864	1.106	0.878	1.192	0.743	3 16/14	.759	491.4	
1049	1049	62	4895	189.8			0.873	1.115	0.876	1.183	0.753	3 16/14	.767	491.64	
1050	1050	63	4910	190.4			0.884	1.127	0.898	1.172	0.764	3 16/14	.779	501.64	
1051	1051	64	4910	190.4			0.894	1.137	0.908	1.162	0.774	3 16/14	.788	501.64	
1052	1052	65	4900	190.0			0.901	1.144	0.915	1.155	0.781	3 16/14	.796	511.64	
1053	1053	66	4895	189.8			0.907	1.149	0.920	1.150	0.786	3 16/14	.801	511.64	
1054	1054	67	4895	189.8			0.912	1.155	0.926	1.145	0.791	3 16/14	.807	511.64	
1055	1055	68	4895	189.8			0.917	1.160	0.931	1.140	0.790	3 16/14	.812	521.64	
1056	1056	69	4900	190.0			0.923	1.165	0.937	1.134	0.802	3 16/14	.818	521.64	
1057	1057	70	4915	190.2			0.929	1.172	0.943	1.128	0.808	3 16/14	.824	531.64	
1058	1058	71	4915	190.2			0.935	1.178	0.949	1.122	0.813	3 16/14	.830	531.64	
1059	1059	72	4910	190.4			0.941	1.184	0.955	1.112	0.819	3 16/14	.836	531.64	
1106	1106	73	4910	190.4	✓	187.6	0.946	1.189	0.960	1.111	0.824	3 16/14	.841	531.64	
1117	1117	90	4900	190.0	31579	188.1	0.954	1.239	1.008	1.064	0.873	3 16/14	.876	561.64	
1119	1119	0	3675	141.0	31242	145.2	0.959	1.197	0.970	1.069	0.882	3 16/14	.851	561.64	
1125	1125	6	3585	141.4	31253	146.6	0.952	1.195	0.972	1.074	0.859	3 16/14	.849	551.64	
1129	1129	10	3675	141.0	31256	146.9	0.956	1.195	0.968	1.073	0.859	3 16/14	.849	551.64	
1134	1134	15	3675	141.0	31246	145.7	0.955	1.194	0.969	1.073	0.859	3 16/14	.849	551.64	
1136	1136	0	2450	93.2	30870	97.7	0.895	1.130	0.907	1.090	0.832	3 16/14	.787	501.64	
1141	1141	5	2455	93.4	30874	98.2	0.893	1.128	0.905	1.091	0.832	3 16/14	.785	501.64	
1146	1146	10	2455	93.4	30874	98.2	0.893	1.128	0.905	1.091	0.831	3 16/14	.785	511.64	
1151	1151	15	2475	94.3	30875	98.3	0.893	1.128	0.905	1.092	0.831	3 16/14	.785	511.64	
1153	1153	0	1225	45.0	30488	49.0	0.817	1.052	0.829	1.120	0.794	3 16/14	.709	491.64	
1158	1158	5	1225	45.0	30487	48.9	0.815	1.049	0.827	1.122	0.791	3 20/14	.706	451.64	
1203	1203	10	1225	45.0	30489	49.1	0.814	1.048	0.826	1.122	0.791	3 20/14	.705	451.64	
1208	1208	15	1255	46.2	30489	49.1	0.814	1.048	0.826	1.123	0.790	3 20/14	.705	451.64	
1209	1209	0	0	0	30407	0.4	0.712	0.943	0.725	1.173	0.724	3 20/14	.602	291.64	
1326	1326	115	0	0	3015	1.4	0.705	0.936	0.717	1.179	0.717	3 20/14	.598	421.64	

SURVEYOR'S LEVEL DATA*

("BS" IS SPIKE IN TREE, EL. 955.6)

<u>DATE</u>	<u>TIME</u>	<u>LOAD</u>	<u>BS</u>	<u>REF. BEAM</u>		<u>CRIBBING</u>	
				<u>WEST</u>	<u>EAST</u>	<u>NORTH</u>	<u>SOUTH</u>
<u>1973</u>							
JUL 16	1045	0	3.135	1.866	1.845	1.285	1.582
	1155	177.0	3.110	1.850	1.840	1.282	1.580
	1310	0	3.080	1.855	1.840	1.282	1.581
	1900	94	3.110	1.860	1.840	1.284	1.580
	2000	0	3.110	1.858	1.840	1.280	1.575
	2210	47.0	3.109	1.847	1.820	1.272	1.560
	2340	94	3.109	1.850	1.800	1.260	1.540
JUL 17	23:00	94	3.109	1.850	1.830	1.274	1.575
JUL 18	0:14	47.0	3.109	1.849	1.830	1.272	1.575
	1:30	0	3.109	1.849	1.820	1.270	1.575
	8:45	0	3.109	1.852	1.840	1.275	1.575
	11:13	±190	3.109	1.865	1.860	1.290	1.575
	14:10	0	3.102	1.859	1.839	1.290	1.589

Temp 92°

Temp.
DIFF.

CONCRETE
PENETRATION
Temp 92°

* USING GUILD-MOULTON LEVEL

NEW YORK
BOSTON

RAAMOT ASSOCIATES
CONSULTING ENGINEERS

SYRACUSE

BY FTM DATE 7-20-73 PROJECT BRIDGE 12, FISH 72-S SHEET NO. 1 OF 1
CHKD. BY _____ DATE _____ SUBJECT LOAD TEST CYCLE TO CHECK JOB NO. _____
REVISED _____ MOVEMENT OF REFERENCE BEAM

SURVEYOR'S LEVEL DATA

TIME	JACK GAGE PSI	JACK LOAD TONS	WEST DIAL ON PILE BUTT IN.	LEVEL RDG. S. CRIB FT.	LEVEL RDG. N. CRIB FT.	LEVEL RDG. W. BEAM FT.	LEVEL RDG. E. BEAM FT.	LEVEL RDG. ON S.W. EDGE PILE PLATE FT.	BACK SIGHT ON SPARK IN TREE-FT. (955.80)
1455	0	0	0.202	2.084	1.789	2.353	2.335	2.175	3.602
1500	1275	47	0.258	2.083	1.788	2.354	2.335	2.183	
1510	2470	94	0.337	2.078	1.787	2.353	2.336	2.187	
1525	3700	142	0.426	2.075	1.785	2.352	2.334	2.195	
1530	3700	142							3.600
1545	0	0	0.213	2.084	1.788	2.353	2.334	2.180	

NOTE : CERRETANI'S LEVEL USED FOR THESE READINGS, BUT
GUILD-MOULTON LEVEL WAS ALSO CHECKED AND GAVE
SIMILAR RESULTS.

RESULTS : ON APPLICATION OF THE 142^T LOAD THE FOLLOWING MOVEMENTS
WERE OBSERVED :

SOUTH CRIB : 0.007 FT. RISE
NORTH CRIB : 0.002 FT. RISE
W. END REF. BEAM : 0.001 FT. DROP
E. END REF. BEAM : 0.001 FT. DROP

2nd CRP TEST

PILE LOAD TEST DATA SHEET

Raamot Associates

Project Bayway 12, Fish 72-5, Faac 72-151
 Location NEAR HEMPSTEAD, N.Y.
 Engineer W.F.S. DEPT. OF TRANSPORTATION
 Pile Type 12.253
 Pile No. 164

Date Pile Driven JUL 9, 1973 Date Pile Concreted ---
 Owner NYSDOT
 Contractor General Engineering Construction Co., Inc.
 Design Load 47 tons
 Pile Length 26.87 Ft. Pile Butt. EL. = 957.16

Date	Time of Day	Elaps- ed Time (MIN.)	Jack Gage Rdg. Psi	Jack Load Tons	Jack Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1	2	3	4	5	6			
1973	1255	0	0	0	300136	0	0.103	0.139	0.277	0.203					
		1	550	176	30279	18.2	.115	.155	.300	.210				.077	
		2	750	253	0243	26.4	.127	.170	.312	.216				.030	
		3	975	34.7	0224	36.4	.141	.185	.326	.220				.044	
		4	1150	42.0	0469	42.5	.150	.194	.336	.226				.054	
		5	1300	48.0	0515	48.3	.160	.204	.346	.230				.064	
		6	1450	54.0	0576	56.1	.170	.214	.356	.236				.074	
		7	1680	63.2	0627	62.6	.182	.227	.370	.240				.087	
		8	1810	68.4	0668	67.9	.192	.236	.376	.243				.096	
		9	1975	75.0	0714	73.7	.202	.246	.389	.247				.106	
	1305	10	2075	79.0	0747	77.3	.210	.253	.396	.250				.113	
		11	2320	87.6	0819	87.1	.225	.268	.411	.256				.128	
		12	2420	92.2	0855	91.7	.234	.276	.420	.260				.137	
		13	2620	99.0	0911	98.9	.245	.288	.432	.264				.149	
		14	2740	104.9	0956	104.6	.255	.298	.441	.268				.158	
		15	2940	112.0	1020	112.8	.267	.311	.454	.273				.171	
		16	3100	118.2	1060	117.9	.277	.321	.465	.277				.181	
		17	3250	124.0	1107	123.9	.287	.332	.475	.282				.192	
		18	3350	128.0	1141	128.2	.296	.340	.483	.285				.202	
		19	3525	135.0	1198	135.5	.307	.353	.495	.290				.212	
	1315	20	3615	139.0	1229	139.3	.316	.361	.503	.294				.220	
		21	3750	144.0	1271	144.8	.326	.370	.513	.298				.230	
		22	3850	149.0	1299	148.2	.334	.379	.521	.302				.238	

Inspector

E. T. Moseley

Sheet

/ of 3

PILE LOAD TEST DATA SHEET

Raamot Associates

2 NO. CAP TEST

Date	Time of Day	Elapsed Time	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1	2	3	4	5	6			
11/23		23	3950	152.0	132.0	152.3	West Dial (in.)	SE Dial (in.)	NE Dial (in.)	SW Dial (in.)				Av. Dials (in.)	
		24	4075	157.0	137.3	157.8	.203	.387	.529	.307				.207	
		25	4150	160.0	139.3	160.3	.354	.400	.542	.314				.159	
		26	4250	164.0	142.8	164.8	.363	.409	.550	.310				.265	
		27	4350	168.0	144.9	167.5	.374	.419	.561	.326				.276	
		28	4400	170.0	147.4	170.7	.385	.432	.572	.335				.250	
		29	4450	172.0	148.3	171.8	.395	.441	.581	.340				.259	
		30	4550	176.0	151.3	175.6	.405	.451	.591	.349				.329	
12/25		31	4580	177.2	152.4	177.0	.417	.464	.624	.358				.322	
		32	4610	178.4	153.3	178.2	.427	.473	.612	.365				.331	
		33	4675	181.0	155.4	180.9	.438	.484	.624	.383				.342	
		34	4700	182.0	155.4	180.9	.448	.504	.643	.392				.362	
		35	4750	184.0	157.7	183.5	.458	.514	.654	.400				.372	
		36	4750	184.0	157.7	183.8	.468	.526	.666	.411				.384	
		37	4740	185.6	159.0	185.5	.480	.535	.675	.419				.394	
		38	4810	186.8	160.3	187.1	.490	.547	.687	.430				.405	
		39	4825	187.4	160.5	187.5	.502	.558	.697	.440				.416	
		40	4830	187.6	160.5	187.8	.512	.566	.704	.447				.424	
		41	4850	188.0	161.4	188.5	.520	.576	.714	.456				.439	
		42	4900	190.0	162.7	190.2	.530	.585	.724	.464				.443	
		43	4900	190.0	162.7	190.2	.540	.596	.734	.474				.454	
		44	4950	192.0	164.4	192.3	.550	.608	.744	.489				.465	
		45	4950	192.0	164.7	192.7	.561	.618	.756	.494				.475	
		46	5000	194.0	166.3	194.8	.571	.630	.768	.504				.487	
		47	5000	194.0	166.1	194.5	.583	.644	.781	.517				.501	12 IN. - 54 MIN LEVEL
12/25		55	4850	188.0	161.0	188.0	.597	.670	.807	.595				.521	
		56	3275	141.0	127.4	145.2	.562	.625	.766	.525				.455	75 b 10 60
		60	3700	102.0	125.6	146.7	.582	.625	.716	.536				.455	
		65	3705	103.0	128.9	146.9	.582	.625	.766	.535				.465	50 b 10 60
		66	2980	94.5	99.0	98.7	.521	.560	.703	.519				.422	

Inspector

E.T. 1/16/2004

Sheet 2 of 3

PILE LOAD TEST DATA SHEET

Raamot Associates

2nd L.O. TEST

Date	Time of Day	Elapsed Time (min)	Jack Gage Rdg. Psi	Jack Load Tons	Load Cell Rdg.	Load Cell Tons	Settlement Readings						Settlement		Remarks
							1 WEST DIAL (in)	2 SE DIAL (in)	3 NE DIAL (in)	4 SW TELETYPE (in)	5	6			
14-23-1405		70	2505	95.4	32,092	102.8	.521	.560	.704	.519					10-15 MIN. PAXE
		75	2475	94.2	30,911	98.8	.519	.558	.702	.518					10-15 MIN. PAXE
		79	—			—	.519	.558	.702	—					10-15 MIN. PAXE
14-15		80	1725	43.0	0529	50.1	.442	.482	.626	.492					82-85 MIN. PAXE
		85	1725	43.0	0529	50.1	.440	.480	.624	.489					85-90 MIN. PAXE
14-25		90	1225	43.0	0527	49.8	.439	.480	.623	.486					85-90 MIN. PAXE
		91	0	0	0139	.4	.341	.382	.517	.440					85-90 MIN. PAXE
14-22		185	0	0	0148	1.5	.334	.370	.510	.420					85-90 MIN. PAXE

Inspector E.T. Mosley

NEW YORK
BOSTON

RAAMOT ASSOCIATES
CONSULTING ENGINEERS

SYRACUSE

BY ETM DATE 7-23-73 PROJECT BRIDGE 12, FISH 72-5 SHEET NO. 1 OF 3
CHKD. BY _____ DATE _____ SUBJECT SURVEYING LEVEL DATA JOB NO. _____
REVISED _____ SYRACUSE BLUEPRINT LEVEL

LOG. NO.	TIME	BS. (15')	CRIBBING		REF. BEAM		PILE	
			S	N	N	E	NW	SE
1	1230	7.945	6.436	6.140	6.697	6.676	6.496	6.522
2	1255	7.942						
3	1308-1313	7.943			6.697	6.676		
4	1318-1325	7.944			6.695	6.677		
5	1327-1326	7.942			6.696	6.677		
6	1338-1344	7.943			6.696	6.678		
7	1345-1353	7.943					6.542	6.566
8	1356-1402	7.943			6.696	6.677		
9	1407-1414	7.944			6.695	6.677		
10	1419-1428	7.944			6.697	6.677		
11	1430-1440	7.945			6.696	6.677		
12	1605-1624	7.947	6.440	6.144	6.697	6.677	6.516	6.540
13	1630	7.946						

NEW YORK
BOSTON

RAAMOT ASSOCIATES
CONSULTING ENGINEERS

SYRACUSE

DATE 7-23-73 PROJECT BRIDGE 12, FISH 72-5 SHEET NO. 2 OF 3
CHRG. BY _____ DATE _____ SUBJECT SURVEY LEVEL DATA JOB NO. _____
REVISED _____ GUILD-1, DULTON LEVEL

RDG. No.	TIME	B.S. (75')	CHIPPING		REF. BEAM		PILE	
			S	N	W	E	WN	SE
1	1230	8.018	6.514	6.215	6.773	6.753	6.570	6.597
2	1258	8.017						
3	1305-1323	8.016			6.774	6.750		
4	1318-1325	8.017			6.773	6.752		
5	1327-1326	8.017			6.770	6.750		
6	1338-1344	8.015			6.769	6.750		
7	1345-1353	8.015					6.616	6.642
8	1356-1402	8.015			6.773	6.750		
9	1407-1414	8.014			6.772	6.750		
10	1418-1428	8.014			6.773	6.749		
11	1430-1440	8.018			6.770	6.750		
12	1605-1624	8.018	6.513	6.214	6.773	6.750	6.590	6.610
13	1627	8.018						

BY ET DATE 7-23-73 PROJECT SURVEYOR'S LEVEL DATA RESULTS SHEET NO. 3 OF 3
CHKD. BY _____ DATE _____ SUBJECT LEVELING RELATIVE TO B.C. - JOB NO. _____
REVISED _____ SPINE IN TREE AT EL. 955.00

ST. LEVEL	CRIPPLE		REF. BEAM		PILE	
	S	N	W	E	N.W.	S.E.
1	1.509	1.805	1.248	1.269	1.449	1.423
2						
3			1.246	1.267		
4			1.249	1.267		
5			1.246	1.265		
6			1.247	1.265		
7					1.401	1.377
8			1.247	1.266		
9			1.249	1.267		
10			1.247	1.267		
11			1.249	1.268		
12	1.507	1.803	1.250	1.270	1.431	1.407
13						

G.M. LEVEL

1	1.504	1.803	1.245	1.265	1.448	1.421
2						
3			1.242	1.266		
4			1.244	1.265		
5			1.247	1.267		
6			1.246	1.265		
7					1.399	1.373
8			1.242	1.265		
9			1.242	1.264		
10			1.241	1.265		
11			1.248	1.268		
12	1.505	1.804	1.245	1.268	1.428	1.402
13						


NEW YORK
BOSTON

RAAMOT ASSOCIATES
CONSULTING ENGINEERS


SYRACUSE

BY ETM DATE 7-26-73 PROJECT BRIDGE 12, FISH 72-5 SHEET NO. _____ OF _____
CHKD. BY _____ DATE _____ SUBJECT RESULTS OF SURVEYOR'S LEVEL JOB NO. _____
REVISED _____ REFLECTIONS ON REFLECTIVE SIGN

APPARENT DEVIATION FROM
INITIAL READING - FT.



APPARENT DEVIATION FROM
INITIAL READING - FT.



STATE OF NEW YORK
DEPARTMENT OF PUBLIC WORKS
DIVISION OF CONSTRUCTION

USING BASELINE FOR
SOIL BORING LOCATIONS,
PILE No. 164 IS AT
STA. 786+00, RT. 58.5 FT.

PILE LOAD TEST OR RECORDED PILE DRIVING RECORD

(Strike out the one not used)

Date Driven 9 July 73 Type and Size of Pile H P 12 X 53
(If Wood, give species)
Time 12:30 PM - 1:00 PM Pile No. 164 Design Load 47 Tons
Project Harpursville-Afton Int. Rt. 508 County Broom
Contract No. 9357.02 Fish 72-5 Bridge No. or Name Br # 12
S.H. No. _____ P.S.C. Case No. _____ Railroad _____
Make, Type and Number of Hammer Link Belt 520
Equivalent W.H. Energy 22,000 Ft-Lbs* Rated Strokes per Minute, D.A. 80-94
Measured Stroke, S.A. 1484 # Rated Strokes per Minute, S.A. _____
Weight of Pile or Mandrel 25' in Ground Total Length Placed in Leads 28
Ordered or Estimated Lengths _____
Cut-off Elevation = 956.33 Location in Structure EB. West Abut

Depth of Point *	Blows per Foot	Recorded Strokes per Minute	Depth of Point *	Blows per Foot	Recorded Strokes per Minute	Depth of Point *	Blows per Foot	Recorded Strokes per Minute
0-2	20		54-55			103-104		
2-4	1		55-56			104-105		
4-6	1		56-57			105-106		
6-8	1		57-58			106-107		
8-10	1		58-59			107-108		
10-11	1		59-60			108-109		
11-12	1		60-61			109-110		
12-13	1		61-62			110-111		
13-14	6		62-63			111-112		
14-15	12		63-64			112-113		
15-16	20	80	64-65			113-114		
16-17	25		65-66			114-115		
17-18	30		66-67			115-116		
18-19	25		67-68			116-117		
19-20	22		68-69			117-118		
20-21	26		69-70			118-119		
21-22	25		70-71			119-120		
22-23	24		71-72			120-121		
23-24	13		72-73			121-122		
24-25	2		73-74			122-123		
25-26	2		74-75			123-124		
26-27	3		75-76			124-125		
27-28	3		76-77			125-126		
28-29	3		77-78			126-127		
29-30	3		78-79			127-128		
30-31	4		79-80			128-129		
31-32	4		80-81			129-130		
32-33	4		81-82			130-131		
33-34	4		82-83			131-132		
34-35	4		83-84			132-133		
35-36	4		84-85			133-134		
36-37	4		85-86			134-135		
37-38	4		86-87			135-136		
38-39	4		87-88			136-137		
39-40	5		88-89			137-138		
40-41	5		89-90			138-139		
41-42	3		90-91			139-140		
42-43			91-92			140-141		
43-44			92-93			141-142		
44-45			93-94			142-143		
45-46			94-95			143-144		
46-47			95-96			144-145		
47-48			96-97			145-146		
48-49			97-98			146-147		
49-50			98-99			147-148		
50-51			99-100			148-149		
51-52			100-101			149-150		
52-53			101-102					
53-54			102-103					

Length Driven in Ground 25' Pile Tip Elevation 930.33
No. of blows last 6" 27 Last 3" 15 Last 2" 10 Last 1" 5

Remarks: This pile to be tested under Item 88 PLT - Pile Load Test

* O = Ground at time of driving

* Determined by use of Link Belt Speeder Rating Instrument


B.H. Bell
Engineer in Charge

18 metres

HOLE NO. DE 32
LINE & STA. 785 + 50
OFFSET Rt. 35'

CASING	O.D. <u>2 7/8"</u>	I.D. <u>2 1/4"</u>	WEIGHT OF HAMMER <u>300#</u>	HAMMER FALL
SAMPLER	O.D. <u>2"</u>	I.D. <u>1 3/4"</u>	INSIDE LENGTH OF SAMPLER <u>24"</u>	CASING <u>16"</u> SAMPLER <u>18"</u>

DRILL RIG OPERATOR Henry P. Ussail
SOIL DESCRIPTIONS J. Watson & A. Andrews
ROCK DESCRIPTIONS _____
DISTRICT SOILS ENGR. W. M. Green
SHEET 1 OF 1 HOLE NO. 24 30



NEW YORK
BOSTON

RAAMOT ASSOCIATES
CONSULTING ENGINEERS

SYRACUSE

BY ETM DATE 7-26-73 PROJECT BRIDGE 12, FIRM 72-5 SHEET NO. _____ OF _____
CHKD. BY _____ DATE _____ SUBJECT RIVER LEVELS ADJACENT TO JOB NO. _____
REVISED _____ TEST PILE SITE DURING TESTING

DATE

RIVER ELEVATION

1973

JULY 17 944.4

JULY 18 944.2

JULY 19 944.2

JULY 20 944.1

JULY 23 943.9

GUILD MOULTON CONSTRUCTION CORP.

A DIVISION OF INDUSTRIAL INDUSTRIES, INC.

POST OFFICE BOX 4166

EAST PROVIDENCE, R.I. 02914

PHONE (401) 434-1733

OFFICE: 100 WATER STREET, EAST PROVIDENCE, R. I.

BRANCH: 201 SO. MAIN STREET, NO. SYRACUSE, N. Y.

PHONE (315) 458-8454

May 10, 1973

Perini Corporation
73 Mt. Wayte Avenue
Framingham, Mass.
01701
ATTN: Bob Bradley

RE: FISH 72-5, FARC 72-151
Data For Load Test Item 88 PLT

Gentlemen:

Please review and submit for approval the following information as required by the specifications under Item 88 PLT:

- a)
 - 1. Hammer - Linkbelt Model 520 diesel pile hammer, specifications enclosed.
 - 2. Drive Cap - Linkbelt Model HP-1 Filler; weight, 300 lbs.
 - 3. Cushion and Cap Block - 5 Micarta and 4 aluminum discs, alternately spaced; dimensions, 12"x4 $\frac{1}{4}$ " high.
 - 4. Rated Hammer Energy - Equivalent W.H. Energy Rating; 26,300 ft.lbs. max.
 - 5. Rate of Operation - 80 to 84 blows per minute under resistance conditions.
 - 6. Height of Fall - Equivalent "WH" ram stroke 62.19 inches.
 - 7. Weight of Ram - 5070 lbs.
- b)
 - 1. Pile - 12" BP-53. Weight per LF, 53 lbs; area of steel 15.58 square inches.
 - 2. Point - BP 75750. Distributor, Assoc. Pile & Fitting Corp; dimensions as noted on enclosed print; weight, 28 lbs.
- c)
 - 1. Dead Load Type - Load consisting of 200 tons of steel beams.
 - 2. Reaction Beam - Dimensions: 21' long, 14 $\frac{1}{4}$ "x1 $\frac{1}{2}$ " flange, 30 3/8" x 13/16" web.
 - 3. Load Cell - Capacity, 500 tons; Type, SR-4 Strain Indicator.
 - 4. Test Jacks - Capacity, 250 tons; Richard Dudgeon with nitrogen-operated load control.
 - 5. Reference Beams - 8" EP 36 supported by 2 $\frac{1}{2}$ " pipe driven in ground with beam fixed on one end and free on the opposite end to allow for expansion and contraction.

Sketches and specifications on equipment are enclosed.

Very truly yours,

A handwritten signature in cursive script, appearing to read "Phil Smith", with a large, sweeping flourish at the end.

Phil Smith
New York District Manager
Guild-Moulton Const. Corp.

PSS/jh

SHEET NO. 1 OF 4
JOB NO. 14472-2

The reference beam & 4th harmonic are shown for one side of plate. Please see sketch #3 for plan view. One end of reference beam fixed. And one end rests on $\frac{1}{4}$ " roller.





SHEET NO. 2 OF 4
JOB NO. _____

1. All details and dimensions not shown will conform to the requirements of the specifications as delineated in section Item 88 PLT-Pile Load Test.
2. The hydraulic jack pressures will be regulated automatically by a nitrogen compensation unit as shown in enclosed literature.
3. Because of space requirements for the amount of devices used it was deemed impractical to install the reference beam at the same elevation as the top of the pile. It is located approximately 6" below Top of Pile elevation.
4. We propose to use the dial adjacent to the webb as the governing dial in the C.R.P. Test. We are developing a pacer unit to control the C.R.P. rates to eliminate error in time and pumping pressures to achieve rate of penetration. The jack pressures will be controlled by a valve which eliminates the possibility of not being able to pump fast enough by hand to achieve rate of penetration.
5. The firm of Raamot Associates will be the engineers on the test. They are well experienced in all phases of Pile Load Testing. Raamot's Syracuse office will be handling the test.
6. Tell Tales are placed on opposite sides of webb to maintain a symmetrical configuration which will reduce the effects of the Tell Tales on the driving characteristics of the pile.


THE DRUYN POINT IV - FIGURE OF 75750

TABLE A - TOTAL LENGTH OF 3/8" WELD REQUIRED FOR EACH POINT							
6		10		12		14	
WEIGHT	WELD	WEIGHT	WELD	WEIGHT	WELD	WEIGHT	WELD
5.4	16"	22	20"	53	24"	73	29"
		24	20"	63	24"	63	30 1/4"
		57	20 1/4"	74	24 1/4"	103	30 1/2"
						117	30 3/4"


ORTHOGRAPHIC PROJECTION (SHOWING RELATIONSHIP BETWEEN POINT & H-BEAM)



FRONT



SIDE



TOP

GENERAL NOTES

1. MATERIAL - CAST STEEL (A.S.T.M. A-27-50-65-35)
2. TOLERANCES - DIMENSIONS A & C = +0.00, -1/16"
OTHERS ± 1/16"
3. ALL FILLETS = 3/8"
4. ALL WELDS BETWEEN H-BEAM & POINT TO BE IN ACCORDANCE WITH A.W.S. SPECIFICATIONS (LATEST EDITION). WELD FLANGES TO FITTING ON OUTSIDE FACES. RECOMMENDED AMOUNT OF WELDING SHOWN IN TABLE "A".

MODEL NUMBER														WEIGHT LBS.
	A	B	C	D	E	F	G	H	J	K	L	M		
6	3/8"	1 1/4"	7"	3/8"	8"	8 1/4"	1"	3 3/8"	1/16"	2 1/2"	1"	1/4"	14	
10	3/4"	2"	8 1/4"	3/4"	10"	10 1/4"	1 1/4"	4 1/2"	1/16"	3"	1 1/2"	1/4"	20	
12	3/4"	2 1/4"	10 1/4"	3/4"	12 1/8"	12 1/4"	1 1/4"	5 1/2"	1/16"	3 1/2"	2"	1/4"	28	
14	1"	2 3/4"	12 1/2"	1"	14 1/8"	14 1/4"	1 3/8"	6 1/4"	1/16"	4"	2 1/2"	1/4"	45	


1/16" 11.35"
6/64" 20"

Photographs 1-7 were made on completion of second CRP test, July 23, 1973. Photographs 8-13 were made on completion of first CRP test, except for No. 11 made during holding period when maximum test load was on pile.

1. Load test set-up looking SW.
2. Load test set-up looking NE.
3. Load test set-up looking NE.
4. Close-up view looking east.
5. Close-up view looking north.
6. Close-up view looking west.
7. Close-up view looking south.
8. Load test set-up looking east.
9. Close-up view looking east.
10. Close-up view looking north.
11. Close-up view looking NE with maximum test load on pile.
12. Close-up view looking west.
13. Bench mark used - spike in tree base.




1




2




3




4




5




6




7



8



9



10




11



12



13



GENERAL

The subsurface explorations shown here were made on November 17, 1970 and December 17, 1971 by the

1) General Soil Strata descriptions and interpretation of all available subsurface data show the actual variation in subsurface

2) The observed water levels and/or conditions are as recorded at the time of drilling and may vary considerably, with time, access and other factors.

3) Sound engineering judgment was exercised in the interpretation of the data presented hereon. This information is for State design purposes only. Its use is for the purpose of providing other information available to the State. This information is intended as a substitute for personal judgment of the Contractor.

4) All structure details shown hereon are for information only and may not be indicative of the final design.

SIGN INFORMATION

MINIARY STRUCTURE PLANS
USED FOR ANALYSIS

DESIGNED BY:
STRUCTURES DESIGN AND
CONSTRUCTION SUBDIVISION
E: 1" = 20' DATE: 1/13/72

APPROVED BY:
IN BY:
CHECKED BY:

STATE OF NEW YORK DEPARTMENT OF TRANSPORTATION


SOILS MECHANICS BUREAU

INTERSTATE ROUTE 508 (I-88)
HARPURSVILLE - AFTON
P.I.N. 9357-02-III -

PLAN FOR
BRIDGE NO. 12 MAINLINE
OVER SUSQUEHANNA RIVER

APPROVED *Feb. 24 1972*
Don R. Hoffmann
DIRECTOR

REGION NO. 9
COUNTY BROOME
DRAWING NO. 9 SM 1749 A



GENERAL NOTES

The subsurface explorations shown hereon were made between November 14, 1970 and December 17, 1971 by the Regional Soils Section.

1) General Soil Strata descriptions and indicated boundaries are based on interpretation of all available subsurface information and may not necessarily show the actual variation in subsurface conditions between borings and samples.

2) The observed water levels and/or conditions indicated on the soil profiles are as recorded at the time of drilling. These water levels and/or conditions may vary considerably, with time, according to the prevailing climate, rainfall and other factors.

3) Sound engineering judgment was exercised in preparing the subsurface information presented hereon. This information was prepared and is intended for State design purposes only. Its presentation on the plans or elsewhere is for the purpose of providing others with access to the identical information available to the State. This information is presented in good faith but is not intended as a substitute for personal investigation, interpretations or judgment of the Contractor.

4) All structure details shown hereon are for illustrative purposes only and may not be indicative of the final design conditions shown in the contract plans.

PLAN

SCALE: 1" = 20'

LEGEND

The following tables summarize the descriptive information used on this profile.

DH Drill Hole

Amount of Component Material
Primary Component Capitalized
"and" 50% to 40% of secondary component
"some" 40% to 10%
"trace" 10% to less

Density (Non Plastic Soils)

Very Loose
Loose
Medium Compact
Compact
Very Compact

Consistency (Plastic Soils)

Very Soft
Soft
Firm
Stiff
Hard

Avg. No. of Blows per foot
for 18 in. drop of 300 lb.
hammer 2 in. O.D. Sampler

0-3
3-8
8-20
20-35
over 35

0-2
2-6
6-12
12-20
over 20

DESIGN INFORMATION

PRELIMINARY STRUCTURE PLANS
USED FOR ANALYSIS

PREPARED BY:
THE STRUCTURES DESIGN AND
CONSTRUCTION SUBDIVISION
SCALE: 1" = 20' DATE: 1/13/72

PREPARED BY:

DRAWN BY:

CHECKED BY:

STATE OF NEW YORK DEPARTMENT OF TRANSPORTATION

SOILS MECHANICS BUREAU

INTERSTATE ROUTE 508 (1-88)
HARPURSVILLE - AFTON
R.I.N. 9357-02-111

PLAN FOR
BRIDGE NO. 12 MAINLINE
OVER SUSQUEHANNA RIVER

APPROVED: 1/29/72

DIRECTOR

REGION NO. 9

COUNTY BROOME

DRAWING NO. 9 SM 1749 A

ELEVATION FT.

970—

950—

930—

910—

DH-39

DH-29

PL

—990

—970

—950

—930

—910

ELEVATION FT.

LABORATORY GRAIN SIZE DISTRIBUTION TEST SUMMARY

Combined Sample	Drill Hole No.	Representative Sample Depth - Ft. (See Note 3)	% Passing by Weight U.S. S				
			1"	1/2"	1/4"	10	40
A	27	5-6.5	87	63	50	35	20
	33	5-6.5					
	34	7-8.5					
B	27	10-11.5	100	98	95	87	44
	28	10-11.5					
C	28	15-16.5	100	100	95	91	61
	28	21-22.5					
	28	26-27.5					
D	33	15-16.5	100	100	100	99	91
	33	21-22.5					
	33	26-27.5					

970—

950—

930—

910—

DH-40

DH-30

—1010

—990

—970

—950

—930

—910

ELEVATION FT.

NOTES: 1. Boulders were encountered over bedrock in drill holes 27, 28, 29 & 34.
 2. Subsurface foundation soil deposits in this area are assumed
 R-1 May 31, 1972. Revision due to footing elevation changes.

SIGN INFORMATION

INARY STRUCTURE PLANS
 USED FOR ANALYSIS

ARED BY:
 STRUCTURES DESIGN AND
 CONSTRUCTION SUBDIVISION
 1"=20' DATE: 1/13/72

RED BY:
[Signature]
 BY:
[Signature]
 ED BY:
[Signature]

The subsurface explorations shown hereon were made between November 1970 and December 17, 1971 by the Regional Soils Section.

1) General Soil Strata descriptions and indicated boundaries are based on interpretation of all available subsurface information and may not necessarily show the actual variation in subsurface conditions between borings and

2) The observed water levels and/or conditions indicated on the soil are as recorded at the time of drilling. These water levels and/or conditions may vary considerably, with time, according to the prevailing climate and other factors.

STATE OF NEW YORK
 DEPARTMENT OF TRANSPORTATION

SOILS MECHANICS BUREAU

INTERSTATE ROUTE 508 (I-88)

HARPURSVILLE - AFTON


P.I.N. 9357-02-111

GENERAL SUBSURFACE PROFILES FOR
 BRIDGE NO. 12 MAINLINE
 OVER SUSQUEHANNA RIVER

APPROVED FEB 29 1972
[Signature]
 DIRECTOR

REGION NO. 9
 COUNTY BROOME
 DRAWING NO. 9 SM 17498R

935702




LABORATORY GRAIN SIZE DISTRIBUTION TEST SUMMARY								
Combined Sample	Drill Hole No.	Representative Sample Depth - Ft. (See Note 3)	% Passing by Weight U.S. St'd. Sieve No.					
			1"	3/4"	1/2"	10	40	200
A	27	5-6.5	87	63	50	35	20	13
	33	5-6.5						
	34	7-8.5						
B	27	10-11.5	100	98	95	87	46	23
	28	10-11.5						
C	28	15-16.5	100	100	95	91	67	33
	28	21-22.5						
	28	26-27.5						
D	33	15-16.5	100	100	100	99	92	51
	33	21-22.5						
	33	26-27.5						

ELEVATION A-A
SCALE 1"=20'
BORINGS PROJECTED TO FASCIA

*Laboratory grain size distribution test summary notes:

1. The soil samples used for these tests were extracted with a 1 1/2" nominal inside diameter sample spoon.
2. The test method used for these grain size analyses conforms to ASTM Designation D422 as modified by Bureau of Soil Mechanics Technical Manual No. TM(s) 64-2.
3. It was necessary to combine samples of similar visual description to obtain sufficient material for the grain size tests.



ELEVATION B-B
SCALE 1"=20'
BORINGS PROJECTED TO FASCIA

GENERAL NOTES

The subsurface explorations shown hereon were made between November 14, 1970 and December 17, 1971 by the Regional Soils Section.

1) General Soil Strata descriptions and indicated boundaries are based on interpretation of all available subsurface information and may not necessarily show the actual variation in subsurface conditions between borings and samples.

2) The observed water levels and/or conditions indicated on the soil profiles are as recorded at the time of drilling. These water levels and/or conditions may vary considerably, with time, according to the prevailing climate, rainfall and other factors.

3) Sound engineering judgment was exercised in preparing the subsurface information presented hereon. This information was prepared and is intended for State design purposes only. Its presentation on the plans or elsewhere is for the purpose of providing others with access to the identical information available to the State. This information is presented in good faith but is not intended as a substitute for personal investigation, interpretations or judgment of the Contractor.

4) All structure details shown hereon are for illustrative purposes only and may not be indicative of the final design conditions shown in the contract plans.

SYMBOLS


OBSERVED WATER LEVEL

Very Loose Brown SILT with some Sand and a trace of Clay

Medium Compact to Very Compact Brown GRAVEL with some Sand and Silt and a trace of Clay

Compact to Very Compact Brown SAND with some Silt and a trace of Gravel and Clay

LEDGEROCK



DESIGN INFORMATION

PRELIMINARY STRUCTURE PLANS
USED FOR ANALYSIS

PREPARED BY:
THE STRUCTURES DESIGN AND
CONSTRUCTION SUBDIVISION
SCALE: 1"=20' DATE: 1/13/72

PREPARED BY:
R. S. Stoddard
DRAWN BY:
R. Polaris
CHECKED BY:
R. C. Hargrett

NOTES: 1. Boulders were encountered over bedrock in drill holes 27, 28, 29 & 34.
2. Subsurface foundation soil deposits in this area are assumed
R-1 May 31, 1972. Revision due to footing elevation changes.

STATE OF NEW YORK
DEPARTMENT OF TRANSPORTATION

SOILS MECHANICS BUREAU

INTERSTATE ROUTE 508 (1-88)
HARPURSVILLE - AFTON
P.I.N. 9357-02-111
GENERAL SUBSURFACE PROFILES FOR
BRIDGE NO. 12 MAINLINE
OVER SUSQUEHANNA RIVER

APPROVED *Feb 29 1972*
P. H. Hargrett
DIRECTOR

REGION NO. 9
COUNTY BROOME
DRAWING NO. 9 SM 1749B-N

00301



LRI